

ID	Task Name	Duration	Start	Finish	2013						
					1	2	3	4	5	6	7
1	GOI dela in odrska tehnika	53,75 days?	Mon 2.9.13	Thu 14.11.13							
2											
3	A. GRADBENA DELA:	51 days	Mon 2.9.13	Tue 12.11.13							
4	I. Zemeljska dela - strelvod	5 days	Mon 23.9.13	Fri 27.9.13							
5	II. Betonska dela -manjša dela	27 days	Mon 16.9.13	Wed 23.10.13							
6	III. Zidarska dela - zaključna dela	30 days	Mon 2.9.13	Tue 29.10.13							
7	IV. Razna dela:	29 days	Wed 2.10.13	Tue 12.11.13							
8											
9	B. OBRITNIŠKA DELA	53,75 days?	Mon 2.9.13	Thu 14.11.13							
27	I. Krovsko kleparska dela - zaključek	10,75 days?	Mon 23.9.13	Mon 7.10.13							
28	II. Ključavničarska dela - zaključek	10,75 days?	Mon 16.9.13	Mon 30.9.13							
20	III. Mizarska dela	14,75 days?	Mon 7.10.13	Fri 25.10.13							
21	- Notranja vrata	14,75 days?	Mon 7.10.13	Fri 25.10.13							
22	- Obloga stopnic	9,75 days?	Mon 14.10.13	Fri 25.10.13							
17	IV. ALU dela in zasteklitve	14,75 days?	Mon 30.9.13	Fri 18.10.13							
19	- Glavni vhod	10,75 days?	Fri 4.10.13	Fri 18.10.13							
18	- Požarno stopnišče - veternik	9,75 days?	Mon 30.9.13	Fri 11.10.13							
32	IX. Naravni kamen	19,75 days?	Mon 14.10.13	Fri 8.11.13							
34	- Obnova kamna - sp. dvorana	9,75 days?	Mon 28.10.13	Fri 8.11.13							
33	- Polaganje kamna	9,75 days?	Mon 14.10.13	Fri 25.10.13							
26	V. Keramičarska dela	15,75 days?	Mon 9.9.13	Mon 30.9.13							
30	VI. Tlakerska dela - PVC	4,75 days?	Fri 25.10.13	Thu 31.10.13							
29	VII. Slikopleskarska dela	38,75 days?	Mon 2.9.13	Thu 14.11.13							
31	VIII. KNAUF dela	24,75 days?	Tue 3.9.13	Mon 7.10.13							
10	X. Stoli, obloge, podi v dvorani	28,75 days?	Mon 23.9.13	Thu 31.10.13							
12	- Obloge tlaka - parket	8,75 days?	Thu 10.10.13	Tue 22.10.13							
13	- Pod na odru	8,75 days?	Mon 21.10.13	Thu 31.10.13							
11	- Stenske akustične obloge	22,75 days?	Mon 23.9.13	Wed 23.10.13							
14	XI. Streha doma	12,75 days?	Wed 25.9.13	Fri 11.10.13							
15	- Montaža kupol	9,75 days?	Tue 1.10.13	Mon 14.10.13							
16	- Montaža strelvoda	12,75 days?	Wed 25.9.13	Fri 11.10.13							
23	XII. Gostišče:	24 days	Mon 23.9.13	Thu 24.10.13							
24	- Montaža oken in vrat	15,75 days?	Mon 23.9.13	Tue 22.10.13							
25	- Tlaki - EPOKSI	8,75 days?	Mon 14.10.13	Thu 24.10.13							
35	XIII. Dvigalo za invalida	4,75 days?	Mon 21.10.13	Fri 25.10.13							
41											
42	C. ELEKTRO INSTALACIJE	44,75 days?	Mon 9.9.13	Fri 8.11.13							
43	I. Novi razvodi	14,75 days?	Tue 10.9.13	Mon 30.9.13							
44	II. Razsvetljava - fina montaža	9,75 days?	Mon 14.10.13	Fri 25.10.13							
45	III. Scenska tehnika	21,75 days?	Mon 23.9.13	Tue 22.10.13							
46	IV. Instalacija komunikacij	22,75 days?	Tue 24.9.13	Thu 24.10.13							
47	V. Požar in vlom	34,75 days?	Mon 9.9.13	Fri 8.11.13							
48	VII. Meritve	5,75 days?	Fri 1.11.13	Fri 8.11.13							
36											
37	D. STROJNE INSTALACIJE	28,75 days?	Mon 23.9.13	Thu 31.10.13							
38	I. Prežračevanje in klimatizacija	24,75 days?	Mon 23.9.13	Thu 31.10.13							
39	II. Ogrevanje in hlajenje	14,75 days?	Mon 30.9.13	Fri 18.10.13							
40	III. Vodovod - fina montaža	5,75 days?	Mon 14.10.13	Thu 31.10.13							
49											
50	E. ODRSKA TEHNIKA	35,75 days?	Mon 23.9.13	Mon 11.11.13							
51	I. Montaža vlakov nad odrom	13,75 days?	Mon 14.10.13	Thu 31.10.13							
52	II. Montaža instalacij in kablovja	20,75 days?	Mon 23.9.13	Mon 21.10.13							
53	III. Montaža opreme	11,75 days?	Mon 14.10.13	Tue 29.10.13							
54	IV. Meritve in zagon	5,75 days?	Mon 4.11.13	Mon 11.11.13							
55											
56											
57	TEHNIČNI PREGLED	0 days	Fri 15.11.13	Fri 15.11.13							
58											
59											
60	ZAKLJUČEK DEL	0 days	Mon 25.11.13	Mon 25.11.13							

Projekt: **DOM ŠMARJE**
 Datum: 25.09.2013

Task		Inactive Task	
Progress		Inactive Milestone	
Milestone		Inactive Summary	
Summary		Manual Task	
Rolled Up Task		Duration-only	
Rolled Up Milestone		Manual Summary Rollup	
Rolled Up Progress		Manual Summary	
Split		Start-only	
External Tasks		Finish-only	
Project Summary		Deadline	
Group By Summary			